



Community Notice No. 7 - August 29, 2016
Six Nations Village Infrastructure Project

The following is an update for local residents and businesses regarding the ongoing Six Nations Village Infrastructure Project.

We have almost completed the village watermain reconstruction project. Sierra Construction has installed all concrete curbs throughout the village and currently working on backfilling curbs, temporary driveway restoration and saw-cutting asphalt. This week Sierra will complete Granular A road grading and base coat asphalt installation. Friday September 02, 2016 Sierra will be completing the top coat asphalt. In the coming weeks after, Sierra will be installing the new light post at the intersection, as well as a new cross-walk. The expected completion date at this time is October 11, 2016.

Construction Zone Reminder

During construction, the roadway may be limited to one lane. Traffic will be controlled by flaggers, so please be patient.

Reduce speeds throughout the construction zone. This is a safety concern for everyone and will be enforced.

We understand there will be many inconveniences and delays while the work is underway and everyone involved has taken all the necessary precautions and planning in order to maintain a smooth transition.

Cody Johnson as our Community Liaison Officer for this project is to coordinate and respond to all concerns/complaints which any business or residents may have. He can be reached at our office phone number which is (519) 445-0040 or at his e-mail cjohnson@fnesl.ca.

We apologize for any inconveniences this may have caused and will work to ensure minimal disruption. Thank you for your patience.